



Project Name : SUMIT KMR PARAM

Task Name : SUB STRUCTURE

Planned Start From Date : 05/11/2000 To date: 05/11/2024

**Task Details**

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish					
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
SUB STRUCTURE	0.0000		21 Feb 2023	14 Sep 2024			572	-	-	-	
SUB STRUCTURE 1ST BASEMENT-OLD	0.0000	Sq.ft	21 Feb 2023	21 Feb 2023			-	-	-	-	1ST BASEMENT
SUB STRUCTURE 2.1 MTR HT RAFT FOUNDATION WORK-OLD	0.0000	Sq.ft	21 Feb 2023	21 Feb 2023			-	-	-	-	2.1 MTR HT RAFT FOUNDATION WORK
SUB STRUCTURE UGT AND STP TANK-OLD	0.0000	Sq.ft	21 Feb 2023	21 Feb 2023			-	-	-	-	UGT AND STP TANK
SUB STRUCTURE 1ST BASEMENT-NEW	1.0000	Sq.ft	31 Jul 2024	14 Sep 2024	07 Sep 2024		46	-	39	-	1ST BASEMENT
SUB STRUCTURE 2.1 MTR HT RAFT FOUNDATION WORK-NEW	1.0000	Sq.ft	15 Jun 2024	30 Jul 2024	10 Sep 2024	10 Sep 2024	46	-	88	43	Task Completed
SUB STRUCTURE UGT AND STP TANK-NEW	1.0000	Sq.ft	31 Jul 2024	14 Sep 2024	10 Sep 2024		46	-	42	-	UGT AND STP TANK